16/02/22

Earth excavation for drain Ambavabavani layout 1st cross road, 2nd, 3rd, 4th, 5th, Cross Road 1, 2, 3, 4, 5, 6.

17/02/22

Earth excavation for drain → 12th, 13th 14th, 12th A, 13th A, 14th A Cross road Ambabhavani main Road.

Earth excavation for drain Sai nagara 3rd phase, Avilkya layout Cross Road - 1, Cross Rod-2, 3, 4, 5, 6, 7, 8, 9, 10

Earth excavation for drain Cross Road 11, 12, 13, Sai nagar 2nd phase 10th, 10th 9th, 6th, 3rd, Cross road.

18/02/22

Earth excavation for drain Sai nagar: 1st, 2nd, 3rd Cross road main road.

Earth excavation for maneshwar a layout main road, 2nd cross, 4th Cross road.

21/02/22

Laying of P.CC work for drain of Ambavhavani layout 1st cross Road RHS

22/02/22

laying of PCC work for drain of Ambavhani layout 1st cross Road LHS

23/02/22

laying of PCC work for drain of Ambavhani layout 2nd cross Road RHS

Bar bending work for drain of Ambavhani layout 1st cross road RHS

24/02/22

laying of PCC work for drain of Ambavhani layout 2nd cross road LHS

AE

Bar bending work for drain of Ambavhani layout 2nd cross road LHS

laying of M_{20} concrete of Ambbavhani layout 1st Cross Road RHS

25/02/22

laying of PCC work for drain of Ambavhavani layout 3rd Cross road RHS & LHS

laying of bar bending for drain of Ambavhani layout 2nd cross road RHS & LHS

laying of M_{20} concrete of Ambbavhani layout 2nd cross road LHS

26/02/22

laying of PCC work for drain of Ambavhani layout

4th cross Road RHS & LHS

Bar bending for drain Ambawhavani layout 3rd cross road LHS & RHS

M20 concrete for drain Ambawhavani layout 2nd Cross Road LHS & RHS

27/02/22

laying of PCC work for drain of Ambawhavani layout 5th cross LHS & RHS

Bar bending for drain Ambawhavani layout 4th Cross road LHS & RHS

M20 concrete for drain Ambawhavani layout 3rd Cross Road LHS & RHS

AE

28/02/22

laying of PCC work for drain of Ambhawhavani layout Cross Road - 1 & Cross Road-2 LHS RHS

Bar bending for drain Ambawh -avani layout 5th cross LHS & RHS

M20 concrete for drain Ambawhavani layout 4th cross road LHS & RHS

1/03/22

laying of PCC work for drain of Ambawhavani layout Cross Rd-2 & cross Rd-3 - LHS RHS

Bar bending for drain Ambawh -avani layout cross Rd-1 & Cross Rd-2 LHS

M20 concrete for drain Ambawhavani layout 5th crosse LHS & RHS

AE

2/03/22

laying of PCC work for drain Ambawhavani layout Cross Rd-4 & Cross Rd-5 LHS & RHS

Bar bending for drain Amb-awhavani layout Cross Rd-2 & Cross Rd-3 LHS & RHS

M_{20} concrete for drain Ambawhavani layout Cross Rd-01 & Cross Rd-2 LHS & RHS

laying for dry lean Mancheshwara layout cc Road, 2nd cross Road

3/03/22

laying of PCC work for drain Ambawhavani layout 6th Cross Road & 12th cross Road LHS & RHS

laying of Slab & kerb 1st cross Road 2nd cross Road, 3rd cross road, 4th cross Road LHS & RHS

Bar bending for drain Ambawhavani Cross Rd-4 & Cross Road-5 LHS & RHS

M_{20} Concrete for drain Ambawhavani layout 6th Cross Road & 12th cross Road LHS & RHS

4/03/22

laying of PCC work for drain Ambawhavani layout 13th cross & 14th cross Road LHS & RHS

Bar bending for drain Ambawhavani layout 6th cross Road & 12th cross Road LHS & RHS

M_{20} concrete for drain Ambawhavani Cross Road-4 & Cross Road-5 LHS & RHS

M_{30} Concrete for road Maheeshwara layout C.C Road 2nd Cross Rd

Laying of Granular sub base course 1st cross, 2nd cross, 3rd cross, 4th cross, 5th cross LHS & RHS

5/03/22

laying of PCC work for drain Ambawhavani layout 12th A cross 13th, 14th A cross Road LHS & RHS

Bar bending for drain Ambawhavani layout 13th cross & 14th cross Road LHS & RHS

M_{20} concrete for drain Ambawhavani layout 6th cross & 12th cross Road LHS & RHS

laying Granular sub base Ambawahavani layout cross Road-1, cross Road-2, cross Road-4, cross Road 5 Road LHS & RHS

laying of Kerb & slabs Ambawhavani layout 5th cross Road cross Road-1 cross Road-2 cross Road 3, cross Rad-4 LHS & RHS

AE

6/03/22

laying of PCC work for drain Ambabavani main Road RHS & LHS

Bar bending for drain Ambabavani layout 12th, 13th, 14th A cross Road LHS & RHS

M_{20} concrete for drain Ambabavani layout 13th & 14th cross Road LHS & RHS

laying of Kerbs & Slabs Ambawahani layout Cross Road 5, 6th cross Road 12th cross Road LHS & RHS

laying Granular Sub base Ambawahauni layout 6th cross Road, 12th cross Road, 13th cross Road LHS & RHS.

AE

7/03/22

laying of PCC work for drain Sai nagara 3rd phase 4th cross Road LHS & RHS

Bar bending for drain Ambabhavani main Road LHS & RHS

M_{20} concrete for drain 12th, 13th, 14th A Cross Road LHS, RHS

laying Granular sub base 14th cross, 14th cross, 12th, 13th 14th A cross Road

laying of wet mix macdom 1st cross 2nd cross 3rd cross 4th cross 5th cross LHS & RHS

laying of Kerbs & Slabs 13th, 14th cross Road, 12th, 13th 14th A cross Road

AE

8/03/22

laying of PCC work for drain Avanthya layout Cross Road → 1 & 2 LHS & RHS

Bar bending for drain Sai nagara 3rd phase 4th phase cross Road LHS & RHS

M_{20} Concrete for drain Ambabavani main road LHS & RHS

laying of Granular Sub base Ambabhavani main Road LHS & RHS

laying of wet mix macdom Cross Road, - 1, 2, 3, 4, 5

laying of Kerbs & Slabs Ambabavani Road LHS & RHS

AE

9/03/12

→ laying Pcc work for Avaikya layout Cross Road 3, 4, 5 LHS & RHS

→ Bar bending for drain Avaikya layout - 1 & 2 LHS&RHS

→ M_{20} concrete for drain 3rd & 4th phase Cross Road LHS & RHS

→ laying Granular Sub base Sai Nagara 3rd phase 4th cross Road

→ laying wet mix macadom 6th, 12th, 13th, 14th Across road.

→ laying of Kerbs & slabs Sai nagara 3rd phase 4th Cross Road LHS & RHS

Ravi AE

10/03/12

→ laying Pcc work for drain Avaikya layout cross Road 6, 7, 8, 9 LHS & RHS

→ Bar bending for drain Avaikya layout cross Road 3, 4, 5 LHS & RHS

→ M_{20} concrete for drain Avaikya layout - 1 & 2 LHS & RHS

→ laying Granular Sub base Avaikya layout Cross Road - 1, 2

→ laying wet mix macadom Ambabhavani main Road

→ laying of Kerbs & slabs Avaikya layout cross Road - 1, 2

Ravi AE

11/03/22

⇒ laying PCC work for drain Avaikya layout Cross Road 10

⇒ laying Bar bending drain Cross Road 6, 7, 8, 9. LHS & RHS

⇒ M_{20} concrete for drain Avaikya layout 3, 4, 5. LHS, RHS

⇒ laying Granular sub base Avaikya layout Cross Road 3-4

⇒ laying wet mix, Sai Nagara 3rd phase 4th Cross Road.

⇒ laying of Kerbs & slabs. Avaikya layout Cross Road 3-4 Cross road.

Bimal AE

12/03/22

⇒ laying PCC work for drain Avaikya layout Cross Road-11 12, 13 LHS RHS

⇒ Bar bending for drain Avaikya layout Cross Road 10

⇒ M_{20} concrete for drain Avaikya layout Cross Road-6, 7, 8, 9 LHS & RHS

⇒ laying wet mix Avaikya layout Cross Road 1-9 Cross Road.

13/03/22

⇒ laying PCC work for drain Sai Nagara 2nd phase 10th Cross Road LHS, RHS

⇒ laying Bar bending for drain Avaikya layout Cross Road 11, 12, 13, LHS RHS

⇒ M_{20} concrete for drain Avaikya layout Road 10

Bimal AE